

Contract No. HY/2019/14 New Wang Tong River Bridges 3-Month Rolling Programme																
識別碼	Task Name	完成百分比	工期	開始時間	完成時間	2022年2月				2022年3月			2022年4月			2022年5月
						下旬	上旬	中旬	下旬	上旬	中旬	下旬	上旬	中旬	下旬	上旬
1	Submissions & Approval for Works within Wang Tong River (PS 1.93(1) (a)) DIA	100%	125 days	2021/7/5	2021/11/30											
2	Engineer's Design Review	100%	156 days	2021/6/19	2021/12/21											
3	Cost Saving Design Proposal (Submission and Approval)	82%	150 days	2021/8/20	2022/2/24											
4	Inspection pit to Identify 300mm sewer location	100%	40 days	2021/11/26	2022/1/14											
5	Existing watermain diversion near MP3	100%	24 days	2021/12/30	2022/1/27											
6	Construction of cofferdams (for MP1, MP2 & MP3)	43%	47 days	2022/1/6	2022/3/8											
7	MP2	100%	10 days	2022/1/6	2022/1/17											
8	MP3	40%	10 days	2022/1/25	2022/2/11											
9	MP1	0%	10 days	2022/2/25	2022/3/8											
10	Mobilization Plants and Staging for Piling Works	0%	12 days	2022/3/7	2022/3/19											
11	Piling construction P2-8,10,12,14,15,17	0%	21 days	2022/3/21	2022/4/14											
12	Drilling	0%	15 days	2022/3/21	2022/4/7											
13	Rebar installation and grouting	0%	6 days	2022/4/8	2022/4/14											
14	Piling construction P3-8,10,12,14	0%	15 days	2022/4/19	2022/5/6											
15	Drilling	0%	11 days	2022/4/19	2022/4/30											
16	Rebar installation and grouting	0%	5 days	2022/5/3	2022/5/7											
17	Piling construction P2-7,9,11,13,16	0%	18 days	2022/5/7	2022/5/28											
18	Drilling	0%	13 days	2022/5/7	2022/5/23											
19	Rebar installation and grouting	0%	5 days	2022/5/24	2022/5/28											
20	Piling construction P1-7,9,11,13,15,17	0%	21 days	2022/5/30	2022/6/23											
21	Drilling	0%	15 days	2022/5/30	2022/6/16											
22	Rebar installation and grouting	0%	6 days	2022/6/17	2022/6/23											
23	Piling construction P3-7,9,11,13	0%	15 days	2022/6/24	2022/7/11											
24	Drilling	0%	11 days	2022/6/24	2022/7/6											
25	Rebar installation and grouting	0%	4 days	2022/7/7	2022/7/11											
26	Piling construction P1-8,10,12,14,16,18	0%	21 days	2022/7/12	2022/8/4											
27	Drilling	0%	15 days	2022/7/12	2022/7/28											
28	Rebar installation and grouting	0%	6 days	2022/7/29	2022/8/4											
29	Tension & Compression Load Test for Preliminary Piles	0%	52 days	2022/7/7	2022/9/5											

3-Month Rolling Programme
Date: 20220207

Critical

Critical Split

Critical Progress

Task

Split

Task Progress

Baseline

Baseline Split

Baseline Milestone

Milestone

Summary Progress

Summary

Project Summary

External Tasks

External Milestone

Deadline

Page 1