

Contract No. HY/2019/14 New Wang Tong River Bridges 3-Month Rolling Programme														
識別碼	Task Name	完成百	工期	開始時間	完成時間	最早開始時間	最早完成時間	最遲開始時間	最遲完成時間	2021年下半年				
										七月	八月	九月	十月	十一月
1	Commencement Date ( Model)	0%	0 days	2020/9/28	2020/9/28	2020/9/28	2020/9/28	2021/11/25	2021/11/25					
2	Preparation Works and Site set up	100%	26 days	2020/9/28	2020/10/27	2020/9/28	2020/10/27	2020/9/28	2020/10/27					
3	Submit Contractor's Site Organization	100%	12 days	2020/9/28	2020/10/10	2020/9/28	2020/10/10	2020/9/28	2020/10/10					
4	Consent to be Nominated Permittee for XP	100%	6 days	2020/10/12	2020/10/17	2020/10/12	2020/10/17	2020/10/12	2020/10/17					
5	Appoint Traffic Consultant	100%	6 days	2020/10/19	2020/10/24	2020/10/19	2020/10/24	2020/10/19	2020/10/24					
6	TTA for GI Works	100%	26 days	2020/10/26	2020/11/24	2020/10/26	2020/11/24	2020/10/26	2020/11/24					
7	Site Accommodation for the Engineer and Contractor	100%	100 days	2020/9/28	2021/1/21	2020/9/28	2021/1/21	2020/9/28	2021/1/21					
8	Submissions & Approval for Works within Wang Tong River (PS 1.93(1) (a)) DIA	0%	50 days	2021/7/5	2021/8/31	2021/7/5	2021/8/31	2021/7/5	2021/12/16	<div><div></div></div> 48%				
9	Site Surveying	100%	12 days	2020/10/12	2020/10/24	2020/10/12	2020/10/24	2020/10/12	2020/10/24					
10	Erect Hoarding (Stage 1)	100%	12 days	2021/1/23	2021/2/5	2021/1/23	2021/2/5	2021/1/23	2021/2/5					
11	Erect Project Signboards	100%	18 days	2021/3/29	2021/4/17	2021/3/29	2021/4/17	2021/3/29	2021/4/17					
12	Underground Utilities Detection	100%	1 day	2021/1/21	2021/1/21	2021/1/21	2021/1/21	2021/1/21	2021/1/21					
13	Site Investigation Works (9 nr Pre-drill holes & Trial Pits)	100%	89 days	2021/1/25	2021/5/7	2021/1/25	2021/5/7	2021/1/25	2021/5/7					
14	GI for DH1 Hole	100%	10 days	2021/4/19	2021/4/29	2021/4/19	2021/4/29	2021/4/19	2021/4/29					
15	Trial Pit & Inspection Pit (TP1, TP2, TP3)	100%	66 days	2021/1/25	2021/4/10	2021/1/25	2021/4/10	2021/1/25	2021/4/10					
16	Laboratory Tests and Report	100%	7 days	2021/4/30	2021/5/7	2021/4/30	2021/5/7	2021/4/30	2021/5/7					
17	Pre-drilling for Piling Works (6 Holes)	100%	56 days	2021/4/15	2021/6/18	2021/4/15	2021/6/18	2021/4/15	2021/6/18					
18	Predrilled Hole for PD1	100%	7 days	2021/4/15	2021/4/22	2021/4/15	2021/4/22	2021/4/15	2021/4/22					
19	Predrilled Hole for PD2	100%	8 days	2021/4/21	2021/4/29	2021/4/21	2021/4/29	2021/4/21	2021/4/29					
20	Predrilled Hole for PD3	100%	7 days	2021/4/30	2021/5/7	2021/4/30	2021/5/7	2021/4/30	2021/5/7					
21	Predrilled Hole for PD5	100%	7 days	2021/5/8	2021/5/15	2021/5/8	2021/5/15	2021/5/8	2021/5/15					
22	Predrilled Hole for PD6	100%	7 days	2021/5/17	2021/5/24	2021/5/17	2021/5/24	2021/5/17	2021/5/24					
23	Predrilled Hole for PD4	100%	6 days	2021/5/25	2021/5/31	2021/5/25	2021/5/31	2021/5/25	2021/5/31					
24	Laboratory Tests and Report for Pre-drilling Works	100%	16 days	2021/6/1	2021/6/18	2021/6/1	2021/6/18	2021/6/1	2021/6/18					
25	Submit predrilled hole log and founding levels for approval	100%	10 days	2021/6/19	2021/6/30	2021/6/19	2021/6/30	2021/6/19	2021/6/30	100%				
26	Instrumentation and Monitoring (1 piezometer, 2 settlement, 2 check points)	100%	3 days	2021/4/30	2021/5/3	2021/4/30	2021/5/3	2021/4/30	2021/5/3					
27	Engineer's Design Review	5%	155 days	2021/6/19	2021/12/16	2021/6/19	2021/12/16	2021/6/19	2021/12/16	<div><div></div></div>				
28	Notify the Director for the commencement of Construction of the Project	100%	30 days	2021/6/7	2021/7/10	2021/6/7	2021/7/10	2021/6/7	2021/7/10	<div><div></div></div> 100%				
29	Submit Construction Works Schedule and Location Plan to the Director of EPD	100%	30 days	2021/6/7	2021/7/10	2021/6/7	2021/7/10	2021/6/7	2021/7/10	<div><div></div></div> 100%				
30	Tree Felling	0%	21 days	2021/7/12	2021/8/4	2021/7/12	2021/8/4	2021/11/15	2021/12/8	<div><div></div></div> 0%				
31	Submission of the proposed Sub-contractor for cofferdam works	0%	5 days	2021/8/9	2021/8/13	2021/8/9	2021/8/13	2021/11/24	2021/11/29	<div><div></div></div> 0%				
32	Submission of method statements and risk assessments of cofferdam works	0%	15 days	2021/8/14	2021/8/31	2021/8/14	2021/8/31	2021/11/30	2021/12/16	<div><div></div></div> 0%				
33	Submission of the proposed Sub-contractor for piling works	0%	5 days	2021/8/9	2021/8/13	2021/8/9	2021/8/13	2021/11/24	2021/11/29	<div><div></div></div> 0%				
34	Submission of method statements and risk assessments of piling works	0%	15 days	2021/8/14	2021/8/31	2021/8/14	2021/8/31	2021/11/30	2021/12/16	<div><div></div></div> 0%				
35	Submission of the proposed Sub-contractor for structural steelworks	0%	5 days	2021/8/9	2021/8/13	2021/8/9	2021/8/13	2021/11/24	2021/11/29	<div><div></div></div> 0%				
36	Submission of method statements and risk assessments of steelworks	0%	15 days	2021/8/14	2021/8/31	2021/8/14	2021/8/31	2021/11/30	2021/12/16	<div><div></div></div> 0%				
37	Sub-contracting Piling and Structure Steel Works	0%	28 days	2021/1/28	2021/3/1	2021/1/28	2021/3/1	2022/3/16	2022/4/16	<div><div></div></div> 0%				
38	Trial Excavation for Utilities Services if necessary	100%	30 days	2021/6/1	2021/7/5	2021/6/1	2021/7/5	2021/6/1	2021/7/5	<div><div></div></div> 100%				
39	Construction of cofferdams (S1, C1, N1)	0%	30 days	2021/9/1	2021/10/5	2021/9/1	2021/10/5	2021/11/12	2021/12/16	<div><div></div></div> 0%				
40	C1	0%	10 days	2021/9/1	2021/9/11	2021/9/1	2021/9/11	2021/10/13	2021/10/23	<div><div></div></div> 0%				
41	N1	0%	10 days	2021/9/13	2021/9/23	2021/9/13	2021/9/23	2021/10/25	2021/11/4	<div><div></div></div> 0%				
42	S1	0%	10 days	2021/9/24	2021/10/5	2021/9/24	2021/10/5	2021/11/5	2021/11/16	<div><div></div></div> 0%				
43	Mobilization Plants and Staging for Piling Works	0%	26 days	2021/10/6	2021/11/4	2021/10/6	2021/11/4	2021/11/17	2021/12/16	<div><div></div></div> 0%				
44	Exposing, temporary support and diversion of Utilities *BIM	0%	30 days	2021/9/1	2021/10/5	2021/9/1	2021/10/5	2021/11/12	2021/12/16	<div><div></div></div> 0%				
45	Submission of Shop Drawing for Structural Steel works and Approval	0%	52 days	2021/7/30	2021/9/28	2021/7/30	2021/9/28	2021/8/23	2021/10/21	<div><div></div></div> 0%				
46	Fabrication of Structural Steelwork for two bridges (106 tonne)	0%	48 days	2021/9/29	2021/11/23	2021/9/29	2021/11/23	2021/10/22	2021/12/16	<div><div></div></div> 0%				
47	Submit Bridge Bearings and Movement Joint for approval	0%	26 days	2021/9/29	2021/10/28	2021/9/29	2021/10/28	2021/11/17	2021/12/16	<div><div></div></div> 0%				